

ZENERGY DEMOLITION CERTIFICATE

.DER	00001	Permit Holder				Date:		
HOI	Other Certificates/ supporting	Confined Space Entry Hot Work	Electrical LOTO		Excavation Traffic manage	ment plan	Oversized vehicle perm	it
/II	documents	Lifting	Working at heig		Emergency res	oonse plan	Others	
PERMIT	Work Location			Project	& work description	on:		
	CONTROLS (Permit Issuer/Permit Holder to confirm required controls and then initial once controls are in place)							
	Regid Confirmed SIRIKE OUT LINE IF N/A Demolition plan is in place Is demolition plan is in place Where required a structural engineers report is obtained to verify structural stability if it is of concern. This includes any impact risk to adjacent buildings or structure Refer to any building consent requirements Neighbours have been notified No blasting or use of explosives is allowed All services underground or above ground within the demolition area are located and disconnected Check water utilities/dial before you dig As built building plans, if available, are reviewed and the structure inspected prior to any works starting Where there is potential for asbestos to be present-an asbestos survey is required prior to works starting Where asbestos is present an approved asbestos removalist is to be engaged Where there is handling of contaminated soil, the requirements of the Environmental management Plan shall be followed identify and ensure safe disposal of PCB's as per regulatory requirements Check weather conditions are suitable for the works- Precautions should be taken to ensure that sudden weather changes do not affect the stability of the structure Barricades/fencing and signs to be erected to prevent persons from entering demolition area before work starts Where access is required for removal of roof trusses/structure it should be from safe work platforms Removal of hazardous materials shall comply with the Z Environmental Management Plan and/or the specialist consultant's instr Removing spoil from site: vehicle wheels must be clean of spoil prior to leaving site: the load is to be secured: dust and water runnoff is to be controlled Hazard warning notices, including after hours contact details, must be placed at all exits and en							
	affect the stability of the structure. Inspections are recorded and any new hazards identified controlled prior to work starting							
	APPROVAL TO START WORK							
	I certify that I have reviewed the proposed work and I am satisfied that it is adequately described on the Work Permit and that the controls detailed in this certificate are adequate and clearly defined.							
APPROVAL	The Work Permit is allowed FROM (Date/time)			TO (Date/ti			me)	
	Permit Issuer:		Sign	ature:			Date:	Time:
٨	I certify that I am aware of the planned work and the controls detailed on the Work Permit and will ensure that work only proceeds when all the conditions set out in the documentation are met.							
	Permit Holder:	aro met.	Sign	ature:			Date:	Time:
	CLOSE OUT							
00	The demolition work has been completed / site left in a safe condition.							
OSE	Permit Holder:			ature:			Date:	Time:
CLO	I have checked the worksi Permit Issuer:	ite and confirmed that the del		been co lature:	mpleted / site left	in a safe conditi	ion. Date:	Time:

HS-IOA-FOR-017 v1.0 Master Copy - Post at Work Site